

Monday – June 13th, 2011

6th Avenue – All utilities have been installed from Webster Street to Adams Street. Sanitary sewer main and watermain has been completed from Jefferson Street to Harrison Street. Sanitary and water services have been completed from Adams Street to Madison Street. Storm sewer is being installed this week.

Jefferson Street - Sanitary sewer main and watermain has been completed from 6th Avenue to 10th Avenue. Sanitary and water services have been completed from 6th Avenue to 10th Avenue.

Madison Street - Sanitary sewer main and watermain has been completed from 6th Avenue to 10th Avenue. Sanitary and water services have been completed from 6th Avenue to Shakopee Avenue. Storm sewer will likely be installed this week.

Shakopee Avenue – The contractor will be installing storm sewer on Shakopee Avenue this week.

Chard Tiling needs to complete storm sewer installation on 6th Avenue, Madison Avenue and Shakopee Avenue and then they can start to reconstruct the street.

Residents on Jefferson Street and 6th Avenue from Madison Street to Adams street might be able to get off temporary water within one week.

The contractor will be removing the bituminous surface on Monroe Street, Jackson Street and Van Buren Street within a week and starting to install sanitary and watermain utilities.