

Tuesday July 5th, 2011

6th Avenue

All sanitary sewer and watermain, including services have been completed on 6th Avenue. There is some storm sewer that will be installed this week.

The contractor has started preparing the subgrade on 6th Avenue from Madison Street to Adams Street. Two feet of poor subgrade material was excavated and replaced with sand. The contractor will start hauling in the aggregate base section of the roadway this week. Curb and gutter will likely be installed next week.

The contractor may start preparing the subgrade for 6th Avenue from Harrison Street to Madison Street later this week or next week.

Jefferson Street

All storm sewer, sanitary sewer and watermain; including services have been completed on Jefferson Street. The contractor is likely to start preparing the subgrade and place the aggregate base early this week. Curb and gutter is likely to be constructed late this week or early next week.

Madison Street

All storm sewer, sanitary sewer and watermain; including services have been completed on Madison Street. The contractor has started preparing the subgrade and will finish placing the aggregate base today. Curb and gutter is likely to be constructed early this week.

Shakopee Avenue

The contractor has started preparing the subgrade and will finish placing the aggregate base today. Curb and gutter is likely to be constructed early this week.

Monroe Street

The contractor is removing the existing bituminous surface today and will start installing the sanitary sewer main and watermain this week. Temporary water is being installed to the houses on this street.

Jackson Street

The contractor is removing the existing bituminous surface today and will start installing the sanitary sewer main and watermain later this week or next week. Temporary water is being installed to the houses on this street.